Sl. No	Description	unit	PREVIOUS MEASUREMENT		PRESENT MEASUREMENT			TOTAL MEASUREMENT	
			QTY	amount in Rs	QTY	Rate	amount in Rs	Quantity	Amount in Rs.
1	2	3	7	8	9	10	11=9X10	12=7+9	13=8+11
37	KSRB 2-4: Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5m. including cost of all labour complete as per specifications. (P.6/I.2.11 PW, P & IWTD -SR 2011-12)	Cum			216.00	51.41	11104.56	216.00	11104.56
38	KPTCL Deposit & Sevice	LS			1.00	13175.00	13175.00	1.00	13175.00
	TOTAL						573090.11		573090.11
	Add 10% KRIDL Charges						55993.00		55993.00
	GRAND TOTAL						629083.11		629083.11

CERTIFICATE:-

1. The Work spot has been inspected and the work is found to be necessary
2. The Estimate is prepared as per the PRED SR 2011-12 and PW,P & IWTD SR 2011-12
3. The Provision made in estimate are adequate and essential.
4. This area comes under BBMP limits.

10% KRIDL

KPTCL charte

Grand total

Ravi. N.K.

Ravi. N.K.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಟ್ಟಿಪಳ್ಳ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

FIRST AND FINAL BILL

WK CODE: 012-13-000036 For Rs.6.00 Lakhs (For other Works) Date:.....

No: SR 11-12 Sub-Division Vr.No:... Date:.....

Division DASARAHALLI SUB-DIVISION Cash Book

Bill Recived No. 318/13-14/3181 Date:..... Head of Account

Name of Wrk(As per Sanctioned Estimate): Drilling of Borewell & Providing pumping machinery and pipeline for supply of water to Abbigere Janatha Colony in Ward No.12, Shettyhalli sub-division

Name of Contractor and Full Address: **KARNATAKA RURAL INFRASTRUCTURE DEVELOPMENT LIMITED**, BANGALORE

Reference to Agreement No.: 12/6/2013 wo ltr NO: 12/6/2013

Certificated that the measurements were taken by me on 29/8/13; and recorded on 83226-83237

page ____ to ____ of Measurement Book No 833 and that work is satifactorily executed.

13-14

Contractor Rani.N.C. Office - in - Charge of work

Technical Manager(TM-2)
KRIDL, Dasarahalli Zone, Bangalore

Certified that the measurement were checked by me on 29/8/13 And fund correct.

The work and the contractor has not previously received any advance on this security.

Thease Materials are of an imperishable nature and are all required by the contractor for immediate use on the work in Connection with items. For which rates for finished work have been agreed upon. A formal agreement signed and executed by Contractor is recorded in the office.

Cm by EE 29/8/13/83228 Rani.N.C. 29/8/13

II Memorandum of Payment Sub-Division-Officer

1.Total Value of work done or supplies made as per Account Within		
2. Deduct amount to be held in reserve being.....percent Rs.....		
3. Balance		
4. Deduct Payment:-		
a) Amount or previous payment as in the Office Cash Book Vr. No.....Dated.....S.D. No.....		
Amount adjusted towards cash advance recovery of	In Final	62167 8 =00
b) Payments cost of store or other materials supplied now made Recovery of amount creditable to his/other work	IT - 12434	
Amount paid on this bill cheque/cash.	KST - 24867	
5. Balance being unpaid value of work done held in reserve. Total	FSD - 31084	
6. Deduct Cash advance made on the office Cash Book Vr. No	LWC - 6217	
7. Net amount due to or from contractor Unadjustment items	CBT - 621	
8. Advance to contractor for materials brought site (as detailed) within	Del	75223 =0
Value of Government materials supplied.		
Total Amount adjusted	Net	54645 5=00

V.S.S.
Technical Manager(TM-2)
KRIDL, Dasarahalli Zone, Bangalore
Contractor's Signature (for use in the office)

Received Rs.....in words.....

.....by cash and by adjustment of Payments as per mamorandum.

Witness:- (In final settlement of all demands)

1

2

Receipt Stamp

Date:..... Signature of Contractor.

Technical Manager(TM-2)
KRIDL, Dasarahalli Zone, Bangalore

Paid by me by cheque No.....Date.....

Cash Rs.....

Date.....initial of officer making payment Dated:..... Executive Engineer.

Audited and admitted for Rs. 621678=00

Passed by Cheque for Rs. 546 55

by adjustment Rs 75223=0

Accounts Superintendent Executive Engineer
B.B.M.P. Dasarahalli Division

29/8

29/8

BRUHATH BANGALORE MAHANAGARA PALIKE, DASARAHALLI DIVISION, DASARAHALLI ZONE

NAME OF WORK: Drilling of Borewell & Providing pumping machinery and pipeline for supply of water to Abbigere Janatha Colony in Ward No.12, Shettyhalli sub-division

FIRST AND FINAL BILL

			PREVIOUS MEASUREMENT		PRESENT MEASUREMENT			TOTAL MEASUREMENT	
Sl. No	Description	unit	QTY	amount in Rs	QTY	Rate	amount in Rs	Quantity	Amount in Rs.
1	2	3	7	8	9	10	11=9X10	12=7+9	13=8+11
1	Geophysical investigation of site for sinking Borewell for supplying drinking water to the Habitation either through the hand pump, MWS O PWSS by vertical electrical sounding by adopting veneer or Schlumbergers's method, including reconnaissance survey of Geological formation, Geophysical investigation of existing ground water in the vicinity, its quality, quantity & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 metre in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personal and labour required etc., (P 32, I 4)								
	Soundarya Layout	No.			1.00	1600.00	1600.00	1.00	1600.00
2	Sinking of Borewell of 165mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over burdern upto 20 M. fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of rig and supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimu working of compressor for one hour (excluding cost of casing pipes, collars, cap etc.,) (P. No.36 I. No. 9.1) PRED SR. 2010-11	Rmtr							
a	Upto 50.00m depth	Rmtr			50.00	265.00	13250.00	50.00	13250.00
b	Above 50.00 to 100.00m depth	Rmtr			50.00	345.00	17250.00	50.00	17250.00
c	Above 100.00 to 150.00m depth	Rmtr			50.00	380.00	19000.00	50.00	19000.00

			PREVIOUS MEASUREMENT		PRESENT MEASUREMENT			TOTAL MEASUREMENT	
Sl. No	Description	unit	QTY	amount in Rs	QTY	Rate	amount in Rs	Quantity	Amount in Rs.
1	2	3	7	8	9	10	11=9X10	12=7+9	13=8+11
d	Above 150m to 200m depth	Rmtr			50.00	440.00	22000.00	50.00	22000.00
e	Above 200m up to 250m depth	Rmtr			50.00	480.00	24000.00	50.00	24000.00
f	Above 250m up to 300m depth	Rmtr			50.00 46	520.00	26000.00 23920	50.00 46	26000.00 23920
3	Supplying of ISI Mark 175mm Nominal bore plain end steel casing pipe-grade of steel Fe 410, of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest emendments electric resistance welded steel tube material and confirming to IS 1387/1993 and manufactured by basic open hearth electric or basic oxyzen process in random length of 4 to 7 Mts, Both ends threaded confirming to IS 554/1985, one end fixed with a socket confirming to IS 4270:2001 and the other end with screwed pipes. all pipes shall be reasonably straight should be with ISI making, welding, weighing 25.10 kg/mtr (icnlusive of all taxes and duties) Prices include collar medium duty (P. No.II I. No.) PRED SR. 2011-12	Mtr			45.00	1325.00	59625.00 56975	45.00 46	59625.00 56975
4	Providing 175mm dia MS cap	Nos			1.00	100.00	100.00	1.00	100.00
5	M.S Casing pipe collars 'C' Class	Nos			8.00	150.00	1200.00	8.00	1200.00
6	Providing and fixing of 50 mm dia PVC Pipe and as specification and direction RDED SR of 2006-07 P. 4 I. 4.30	Mtr			6.00	850.00	5100.00	6.00	5100.00
7	Supply and delivery at site brand new submersible PUMPSET suitable for borewell of 150mm dia and having declared duty conditions as detailed below and satisfying performance characteristic for pump and motor as declared by Bureau of Indian Standards. The pump should confirm to IS: 8034-1976 (with all its latest amendments) and should bear the ISI certification mark IS 8034-1976. The pumpset should consist of bronze impellers. discharge: 7500 lph, Head: 102.88 mts, **15.00 HP 30Stage**	Set			1.00	52000.00	52000.00	1.00	52000.00
8	Providing laying and jointing GI pipes conforming to I.S. specification of approved make with fittings such as collers Bends Elbows Tees Nipples Plugs with cuts thread using white lead and thread for joints wherever necessary as per directions including all leads and lift etc., complete A Grade (Excluding cost of fittings) 50mm dia GI pipe (Rate approved by RDED)	Rmtr			275.00	374.00	102850.00	275.00	102850.00
9	Providing and fixing heavy duty collars	No			46.00	170.00	7820.00	46.00	7820.00

			PREVIOUS MEASUREMENT		PRESENT MEASUREMENT			TOTAL MEASUREMENT	
Sl. No	Description	unit	QTY	amount in Rs	QTY	Rate	amount in Rs	Quantity	Amount in Rs.
1	2	3	7	8	9	10	11=9X10	12=7+9	13=8+11
10	Supplying and delivery of brand new FINOLEX make PVC insulated Xst copper condutor to latest Indian Standard specification (Rate approved by RDED)	Mtr			600.00	96.00	57600.00	600.00	57600.00
11	Supplying and delivery at site brand new / Essen / Lotus sunsines / Adarsh / GK controls best indigenous make combine energy meter - cum - controlpanel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof The unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door, canopy apron and louvers ventilators shall be provided the combine energy meter cum - control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. complete T panel board shall be febricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above 6.50 HP to 12.5 HP with Star Delta Starter	Nos			1.00	14800.00	14800.00	1.00	14800.00
12	Fabricating supplying and mounting MS cox of 16 SWG suitable for floor / wall mounting, fully weather proof with providion for better heat discription, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc,. complete box of 21600 sq cm and Rs. 0.35	Sqm. Cm			24650.00	0.35	8627.50	24650.00	8627.50
13	Providing and fixing of Clamps set and borewell cap to the pump (as per SPD Rate)	Nos			1.00	610.00	610.00	1.00	610.00
14	Suppying and delivery of brand new best make Non-return valve of size 50mm as per IS : 778/84 with latest amendments with ISI mark BCSR Page no : 90 iteam no : 13.62	Nos			1.00	1350.00	1350.00	1.00	1350.00

Sl. No	Description	unit	PREVIOUS MEASUREMENT		PRESENT MEASUREMENT			TOTAL MEASUREMENT	
			QTY	Amount in Rs	QTY	Rate	Amount in Rs	Quantity	Amount in Rs.
1	2	3	7	8	9	10	11=9X10	12=7+9	13=8+11
15	Suppying and delivery of brand new best make Gate wheel of size 50mm as per IS : 778/84 with latest amendments with ISI mark (Rate approved by RDED) 50mm Gate wheel Valve for distributer pipeline	Nos							
	50 mm dia				4.00	1492.00	5968.00	4.00	5968.00
	65 mm dia				2.00	1850.00	3700.00	2.00	3700.00
16	Providing & fixing of 50mm G,I, bend to the Motor (Rate approved by S,E,PRED RATES)	No.			4.00	220.00	880.00	4.00	880.00
17	Providing & fixing of 50mm G,I, NIPPLE to the Motor (Rate approved by S,E,PRED RATES)	No.			4.00	95.00	380.00	4.00	380.00
18	Providing & fixing of 50mm G,I, UNION to the Motor (Rate approved by S,E,PRED RATES)	No.			2.00	450.00	900.00	2.00	900.00
19	End connection Labour charges (Rate approved by S,E,PRED RATES)	Nos			1.00	400.00	400.00	1.00	400.00
20	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supporting clamps, one borewell cap. Cable clips with bolts, nuts, valves etc,. Involved in the job (Necessary GI pipe and specials will be supplied by the board at the site free of cost) (Rate approved by RDED)	Nos			1.00	3500.00	3500.00	1.00	3500.00
21	Erection of combined panel board meter board with all necessary materials and labour including providing CC foundation bed etc,. Complete for basement (PWD SR Electrical 99-2000 Page no. 60. I. no. 15) a) Out door type	Nos			1.00	475.00	475.00	1.00	475.00
22	Supplying and fixing miniature circuit breakers/Isolators on existing MCB distribution boards using necessary fixing materials and wiring complete as required - complete as (PWD SR ELECTRICALS PAGE NO :- 35/13)	No			1.00	1025.00	1025.00	1.00	1025.00
23	Supplying and fixing polished wood board made of not less than 15mm thick plank on both sides with planks made out on not more than 2 pieces and fixing the same to wall using tapered inverted wooden plugs screws etc,. SR ELECTRICALS PAGE NO:- 30, iteam no. 2 F)	Nos			1.00	350.00	350.00	1.00	350.00

Sl. No	Description	unit	PREVIOUS MEASUREMENT		PRESENT MEASUREMENT			TOTAL MEASUREMENT	
			QTY	amount in Rs	QTY	Rate	amount in Rs	Quantity	Amount in Rs.
1	2	3	7	8	9	10	11=9X10	12=7+9	13=8+11
24	Supplying and Laying of L.T.U.G Cable having aluminiumconductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 KV calss (Confirming to IS 1554) (As per approved by SE (DZ) 2007-08)	Mtr			25.00	200.00	5000.00	25.00	5000.00
25	Digging of Trenches of 0.6mm x 0.50 Mtrs wide refilling the trench to the required ground level and consolidating etc,. Complete sutting road surfaces (PWD SR Electrical 99-2000 P. No. 59 I. No. 11d)	Mtr			20.00	50.00	1000.00	20.00	1000.00
26	Supplying and fixing Class--A GI Pipe on Pole / Wall / Drain crossing with necessary clamping arrangements for UG Cable of 1.1 KV class 40mm (As per rate approved by SR page no 69, item no 15(A)	Nos			3.00	220.00	660.00	3.00	660.00
27	Supplying and fixing wiring earth electrode for grounding conduits, IC cutouts and other equipments on the meter board using 40mm dia 2.90 mm thick GI pipe 2.5 mtr long buried in a pit./ The pit should be filled with equal proportion of salt and charocoal 150 mm alround the pipe to complete depth The connections from the pipe to the conduit etc,. is to be established though GI wire of size as per ISI specification 7.3.3 of ISI 732 using 12mm dia boalts, nuts washers and checknuts etc,. the pipe shall have 16 through holes of 122 mm dia (SR page no 66, iteam no 7)	Nos			1.00	1500.00	1500.00	1.00	1500.00
28	Supplying and fixing LT cast iron pot Heads suitable for 1.1 KV class UG cable filled with necessary bitumen / insulating compound complete with terminals , clamps, bolts nuts and washers etc,.(SR page no 39, iteam no 16B)	Nos			1.00	240.00	240.00	1.00	240.00
29	Supplying of porcelain fuse channel with cutouts (PWD SR Electrical 99-2000 P. No. 41, I. No. 17b)	Nos			3.00	36.00	108.00	3.00	108.00
30	Suppying shunt capacitor's confirming to IS 2834,3 Phase 400/440 volts grade for power factor improvement of roatating machinery Capacitor in KVAR rating Nos. (PWD SR Electrical 99-2000 P. No. 24, I. No. 15b)	Nos			1.00	350.00	350.00	1.00	350.00

			PREVIOUS MEASUREMENT		PRESENT MEASUREMENT			TOTAL MEASUREMENT	
Sl. No	Description	unit	QTY	amount in Rs	QTY	Rate	amount in Rs	Quantity	Amount in Rs.
1	2	3	7	8	9	10	11=9X10	12=7+9	13=8+11
31	Fixing a shunt capacitor of KVAR capacity with necessary clamps, bolts and nuts to an existing wooden or metal board including banking of more than one capacitor (PWD SR Electrical 99-2000 P. No.28, I. No. 17a)	Nos			1.00	55.00	55.00	1.00	55.00
32	Supplying fixing and wiring pilot lamps board using 3 Nos flush mounted neon indicator lamps, 3 Nos, 5 amps flush switches surface mounted in a gang box or flush mounted in 4mm thick plastic sheet, 3 Nos. of 5 amps bakelite suses and necessary wires (PWD SR Electrical 99-2000 P. No.32, I. No. 5)	Nos			1.00	137.00	137.00	1.00	137.00
33	Providing and fixing Gun Metal Gate wheel valves confirming to IS specification of approved make as per direction including all lead and lift etc,. complete. 50mm dia (p.223/I.5a)	Nos			1.00	887.25	887.25	1.00	887.25
34	KSRB 2-2.2: Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, **in hard soil** not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1 (b) / 2.3.5 (P.5/I.2.4 PW, P & IWTD -SR 2010-11)	Cum			216.00	190.80	41212.80	216.00	41212.80
35	Providing and installing at site of work 63mm (0.662) P.V.C. pipes of 6 kg./cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15 cms with gravel or selected earth available from the excavation etc. complete. (P. No.12 I. No. 3.4.2.a) PRED SR. 2011-12	Mtr			400.00	112.00	44800.00	400.00	44800.00
36	Providing and installation at site of work 20mm GI Pipes including cost of pipes and specials and labour including lowering into treanches, laying true to line, complete As per Direction of Engineer incharge for Public Taps. For Motor / Pipe line	Rmt			4.00	125.00	500.00	4.00	500.00